







## ETSB DuPage County Radio Interoperability Project

ID	 % Complete	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	<b>34%</b>	<b>ETSB Radio Interoperability Project</b>	<b>358 days</b>	<b>Mon 12/13/10</b>	<b>Wed 4/25/12</b>		
2	 0%	Contract Award	0 days	Mon 12/13/10	Mon 12/13/10		
3	 0%	Customer Kickoff Mtg	0 days	Thu 1/20/11	Thu 1/20/11		
4							
5	 <b>80%</b>	<b>STARCOM 21 Site Development</b>	<b>268 days</b>	<b>Thu 1/20/11</b>	<b>Mon 1/30/12</b>		
6	 100%	Internal Design Review and Approval	6 days	Thu 1/20/11	Thu 1/27/11	3	Mot
7	 100%	Staging	35 days	Fri 4/29/11	Thu 6/16/11	6	Mot
8	 100%	Receive and Inventory Equipment	6 days	Fri 6/17/11	Fri 6/24/11	7	Mot
9	 100%	Site # 1 Site Develop / Equip Install	101 days	Fri 1/28/11	Fri 6/17/11	6	Mot
10	 100%	Site # 2 Site Develop / Equip Install	116 days	Fri 1/28/11	Fri 7/8/11	6	Mot
11	 100%	Site # 3 Site Develop / Equip Install	121 days	Fri 1/28/11	Fri 7/15/11	6	Mot
12	 100%	Site # 4 Site Develop / Equip Install	126 days	Fri 1/28/11	Fri 7/22/11	6	Mot
13	 100%	Site # 5 Site Develop / Equip Install	106 days	Fri 1/28/11	Fri 6/24/11	6	Mot
14	 100%	Site # 6 Site Develop / Equip Install	111 days	Fri 1/28/11	Fri 7/1/11	6	Mot
15	<b>0%</b>	<b>Site # 7 Site Develop / Equip Install</b>	<b>44 days</b>	<b>Mon 8/22/11</b>	<b>Thu 10/20/11</b>		
16	 0%	Site Development	37 days	Mon 8/22/11	Tue 10/11/11		NWCD
17	0%	Equipment Installation	7 days	Wed 10/12/11	Thu 10/20/11	16	Mot
18	<b>0%</b>	<b>Site # 8 Site Develop / Equip Install</b>	<b>90 days</b>	<b>Tue 9/13/11</b>	<b>Mon 1/16/12</b>		
19	 0%	Site Proposal Approval	1 day	Tue 9/13/11	Tue 9/13/11		ETSB
20	0%	Site Permitting / Drawings	33 days	Wed 9/14/11	Fri 10/28/11	19	Mot
21	0%	Site # 8 Site Develop / Equip Install	36 days	Mon 10/31/11	Mon 12/19/11	20	Mot
22	0%	Site Restoration / Punchlist Resolution	20 days	Tue 12/20/11	Mon 1/16/12	21	Mot
23	<b>0%</b>	<b>Link Optimization / Coverage Testing</b>	<b>116 days</b>	<b>Mon 8/22/11</b>	<b>Mon 1/30/12</b>		
24	 0%	Phase 1 - Exist Simul Mig (Sites 1-4)	12 days	Mon 8/22/11	Tue 9/6/11	9,10,11,12	Mot
25	 0%	Phase 2 - New Site Int (Sites 5-6)	5 days	Tue 9/13/11	Mon 9/19/11	13,14	Mot
26	0%	Phase 3 - Site 7	5 days	Fri 10/21/11	Thu 10/27/11	15	Mot
27	0%	Phase 4 - Site 8	5 days	Tue 12/20/11	Mon 12/26/11	21	Mot
28	0%	Coverage Testing	25 days	Tue 12/27/11	Mon 1/30/12	24,25,26,27	Mot
29	0%	Acceptance	0 days	Mon 1/30/12	Mon 1/30/12	28	ETSB
30							
31	<b>10%</b>	<b>Network Design and Deployment</b>	<b>124 days</b>	<b>Mon 8/15/11</b>	<b>Fri 2/3/12</b>		
32	<b>12%</b>	<b>Fiber Network</b>	<b>122 days</b>	<b>Thu 8/18/11</b>	<b>Fri 2/3/12</b>		
33	<b>50%</b>	<b>Vendor Selection</b>	<b>40 days</b>	<b>Thu 8/18/11</b>	<b>Thu 10/13/11</b>		
34	 50%	RFP Advertised	26 days	Thu 8/18/11	Thu 9/22/11		Cnty
35	 0%	ETSB Approval	0 days	Thu 10/13/11	Thu 10/13/11	34	Cnty
36	0%	Fiber Installation	4 mons	Mon 10/17/11	Fri 2/3/12	35FS+2 days	Vendor
37	<b>10%</b>	<b>Microwave Network</b>	<b>92 days</b>	<b>Mon 8/15/11</b>	<b>Wed 12/21/11</b>		
38	 100%	Preliminary Path Study	0 wks	Mon 8/15/11	Mon 8/15/11		HPS
39	<b>17%</b>	<b>Vendor Selection</b>	<b>62 days</b>	<b>Tue 8/16/11</b>	<b>Thu 11/10/11</b>		
40	50%	RFP Preparation	15 days	Tue 8/16/11	Mon 9/5/11	38	ETSB / HPS
41	 0%	RFP Advertised	30 days	Thu 9/22/11	Wed 11/2/11	40	Cnty
42	 0%	ETSB Approval	0 days	Thu 11/10/11	Thu 11/10/11	41	Cnty
43	0%	Network Design and Review	30 days	Thu 11/10/11	Wed 12/21/11	42	Vendor
44	<b>0%</b>	<b>Interim Solutions</b>	<b>10 days</b>	<b>Mon 9/5/11</b>	<b>Fri 9/16/11</b>		
45	<b>0%</b>	<b>DU-COMM to MasterSite</b>	<b>9 days</b>	<b>Mon 9/5/11</b>	<b>Thu 9/15/11</b>		
46	 0%	Equipment Ship to DU-COMM	5 days	Mon 9/5/11	Fri 9/9/11		Vendor
47	0%	Installation and Optimization	4 days	Mon 9/12/11	Thu 9/15/11	46	Vendor
48	0%	Turn Over Link	0 days	Thu 9/15/11	Thu 9/15/11	47	
49	<b>0%</b>	<b>Addison to DU-COMM</b>	<b>8 days</b>	<b>Wed 9/7/11</b>	<b>Fri 9/16/11</b>		
50	 0%	Equipment Order and Staging	3 days	Wed 9/7/11	Fri 9/9/11		Vendor
51	0%	Installation and Optimization	5 days	Mon 9/12/11	Fri 9/16/11	50	Vendor
52	0%	Turn Over Link	0 days	Fri 9/16/11	Fri 9/16/11	51	
53							
54	<b>88%</b>	<b>PSAP Console Design</b>	<b>129 days</b>	<b>Fri 4/8/11</b>	<b>Thu 10/6/11</b>		
55	 <b>100%</b>	<b>DU-COMM</b>	<b>64 days</b>	<b>Fri 4/8/11</b>	<b>Thu 7/7/11</b>		
59	 <b>100%</b>	<b>Addison</b>	<b>37 days</b>	<b>Mon 5/9/11</b>	<b>Wed 6/29/11</b>		
63	<b>99%</b>	<b>DuPage Cnty Sheriff</b>	<b>7 days</b>	<b>Mon 6/13/11</b>	<b>Tue 6/21/11</b>		






## ETSB DuPage County Radio Interoperability Project

ID		% Complete	Task Name	Duration	Start	Finish	Predecessors	Resource Names
64		100%	Detailed Design Review	1 day	Mon 6/13/11	Mon 6/13/11		Mot
65		0%	PSAP Acceptance to ETSB	0 days	Mon 6/13/11	Mon 6/13/11	64	ETSB / PSAP
66		100%	Final Design Docs (updates if req'd)	5 days	Wed 6/15/11	Tue 6/21/11	65	Mot
67		<b>99%</b>	<b>Downers / Westmont</b>	<b>35 days</b>	<b>Tue 6/7/11</b>	<b>Mon 7/25/11</b>		
68		100%	Detailed Design Review	1 day	Tue 6/7/11	Tue 6/7/11		Mot
69		0%	PSAP Acceptance to ETSB	0 days	Tue 6/7/11	Tue 6/7/11	68	ETSB / PSAP
70		100%	Final Design Docs (updates if req'd)	3 days	Thu 7/21/11	Mon 7/25/11	69	Mot
71		<b>99%</b>	<b>Bloomington FD</b>	<b>13 days</b>	<b>Mon 6/27/11</b>	<b>Wed 7/13/11</b>		
72		100%	Detailed Design Review	1 day	Mon 6/27/11	Mon 6/27/11		Mot
73		0%	PSAP Acceptance to ETSB	0 days	Mon 6/27/11	Mon 6/27/11	72	ETSB / PSAP
74		100%	Final Design Docs (updates if req'd)	3 days	Mon 7/11/11	Wed 7/13/11	73	Mot
75		<b>100%</b>	<b>Tri-State</b>	<b>28 days</b>	<b>Wed 7/13/11</b>	<b>Mon 8/22/11</b>		
79		<b>0%</b>	<b>Other PSAPs - TBD</b>	<b>4 days</b>	<b>Tue 9/27/11</b>	<b>Fri 9/30/11</b>		
80		0%	Detailed Design Review (TBD)	1 day	Tue 9/27/11	Tue 9/27/11		Mot
81		0%	PSAP Acceptance to ETSB	0 days	Tue 9/27/11	Tue 9/27/11	80	ETSB / PSAP
82		0%	Final Design Docs (updates if req'd)	3 days	Wed 9/28/11	Fri 9/30/11	81	Mot
83		100%	ETSB Acceptance (DuComm)	0 days	Thu 7/14/11	Thu 7/14/11	58	ETSB
84		100%	ETSB Acceptance (Addison)	0 days	Fri 7/1/11	Fri 7/1/11	62	ETSB
85		0%	ETSB Acceptance (Cnty Shrf, Downers, Bloom FD, Tr	0 days	Thu 10/6/11	Thu 10/6/11	66,70,74,78	ETSB
86		0%	ETSB Acceptance	0 days	Fri 9/30/11	Fri 9/30/11	82	ETSB
87								
88		<b>11%</b>	<b>PSAP Network &amp; Console Installation</b>	<b>273 days</b>	<b>Mon 4/11/11</b>	<b>Wed 4/25/12</b>		
89		<b>48%</b>	<b>DU-COMM</b>	<b>224 days</b>	<b>Mon 4/11/11</b>	<b>Thu 2/16/12</b>		
90		100%	Site Improvements Complete	90 days	Mon 4/11/11	Fri 8/12/11	56	PSAP
91		<b>0%</b>	<b>Fiber</b>	<b>9 days</b>	<b>Mon 2/6/12</b>	<b>Thu 2/16/12</b>		
92		0%	Installation and Optimization	5 days	Mon 2/6/12	Fri 2/10/12	36,90	HPS
93		0%	Acceptance Testing	4 days	Mon 2/13/12	Thu 2/16/12	92	HPS / ETSB
94		0%	PSAP Acceptance to ETSB	0 days	Thu 2/16/12	Thu 2/16/12	93	ETSB
95		<b>0%</b>	<b>Consoles / Control Stations</b>	<b>94 days</b>	<b>Tue 8/16/11</b>	<b>Fri 12/23/11</b>		
96		0%	Equipment Order and Staging	35 days	Tue 8/16/11	Mon 10/3/11	83	Mot
97		0%	Installation and Optimization	45 days	Wed 10/12/11	Tue 12/13/11	90,96FS+6 days	Mot
98		0%	Acceptance Testing	8 days	Wed 12/14/11	Fri 12/23/11	97	Mot / ETSB
99		0%	PSAP Acceptance to ETSB	0 days	Fri 12/23/11	Fri 12/23/11	98	ETSB / PSAP
100		<b>42%</b>	<b>Addison</b>	<b>217 days</b>	<b>Tue 5/10/11</b>	<b>Wed 3/7/12</b>		
101		90%	Site Improvements Complete	100 days	Tue 5/10/11	Mon 9/26/11	60	PSAP
102		<b>0%</b>	<b>Microwave</b>	<b>55 days</b>	<b>Thu 12/22/11</b>	<b>Wed 3/7/12</b>		
103		0%	Equipment Order and Staging	40 days	Thu 12/22/11	Wed 2/15/12	43	HPS
104		0%	Installation and Optimization	7 days	Thu 2/16/12	Fri 2/24/12	101,103	HPS
105		0%	Acceptance Testing	8 days	Mon 2/27/12	Wed 3/7/12	104	HPS / ETSB
106		0%	PSAP Acceptance to ETSB	0 days	Wed 3/7/12	Wed 3/7/12	105	ETSB
107		<b>0%</b>	<b>Fiber</b>	<b>13 days</b>	<b>Mon 2/13/12</b>	<b>Wed 2/29/12</b>		
108		0%	Installation and Optimization	5 days	Mon 2/13/12	Fri 2/17/12	36,101,92	HPS
109		0%	Acceptance Testing	8 days	Mon 2/20/12	Wed 2/29/12	108	HPS / ETSB
110		0%	PSAP Acceptance to ETSB	0 days	Wed 2/29/12	Wed 2/29/12	109	ETSB
111		<b>0%</b>	<b>Consoles / Control Stations</b>	<b>48 days</b>	<b>Tue 8/16/11</b>	<b>Thu 10/20/11</b>		
112		0%	Equipment Order and Staging	35 days	Tue 8/16/11	Mon 10/3/11	84	Mot
113		0%	Installation and Optimization	5 days	Tue 10/4/11	Mon 10/10/11	101,112,52	Mot
114		0%	Acceptance Testing	8 days	Tue 10/11/11	Thu 10/20/11	113	Mot / ETSB
115		0%	PSAP Acceptance to ETSB	0 days	Thu 10/20/11	Thu 10/20/11	114	ETSB / PSAP
116		<b>0%</b>	<b>DuPage Cnty Sheriff</b>	<b>205 days</b>	<b>Tue 6/14/11</b>	<b>Mon 3/26/12</b>		
117		0%	Site Improvements Complete	135 days	Tue 6/14/11	Mon 12/19/11	64	PSAP
118		<b>0%</b>	<b>Microwave</b>	<b>62 days</b>	<b>Thu 12/22/11</b>	<b>Fri 3/16/12</b>		
119		0%	Equipment Order and Staging	40 days	Thu 12/22/11	Wed 2/15/12	43	HPS
120		0%	Installation and Optimization	7 days	Mon 2/27/12	Tue 3/6/12	117,119,104	HPS
121		0%	Acceptance Testing	8 days	Wed 3/7/12	Fri 3/16/12	120	HPS / ETSB
122		0%	PSAP Acceptance to ETSB	0 days	Fri 3/16/12	Fri 3/16/12	121	ETSB
123		<b>0%</b>	<b>Fiber</b>	<b>13 days</b>	<b>Mon 2/20/12</b>	<b>Wed 3/7/12</b>		

## ETSB DuPage County Radio Interoperability Project

ID	% Complete	Task Name	Duration	Start	Finish	Predecessors	Resource Names
124	0%	Installation and Optimization	5 days	Mon 2/20/12	Fri 2/24/12	36,117,108	HPS
125	0%	Acceptance Testing	8 days	Mon 2/27/12	Wed 3/7/12	124	HPS / ETSB
126	0%	PSAP Acceptance to ETSB	0 days	Wed 3/7/12	Wed 3/7/12	125	ETSB
127	<b>0%</b>	<b>Consoles / Control Stations</b>	<b>123 days</b>	<b>Thu 10/6/11</b>	<b>Mon 3/26/12</b>		
128	0%	Equipment Order and Staging	50 days	Thu 10/6/11	Wed 12/14/11	85	Mot
129	0%	Installation and Optimization	5 days	Thu 3/8/12	Wed 3/14/12	117,128,126	Mot
130	0%	Acceptance Testing	8 days	Thu 3/15/12	Mon 3/26/12	129	Mot / ETSB
131	0%	PSAP Acceptance to ETSB	0 days	Mon 3/26/12	Mon 3/26/12	130	ETSB / PSAP
132	<b>0%</b>	<b>Downers / Westmont</b>	<b>214 days</b>	<b>Wed 6/8/11</b>	<b>Mon 4/2/12</b>		
133	0%	Site Improvements Complete	140 days	Wed 6/8/11	Tue 12/20/11	68	PSAP
134	<b>0%</b>	<b>Microwave</b>	<b>69 days</b>	<b>Thu 12/22/11</b>	<b>Tue 3/27/12</b>		
135	0%	Equipment Order and Staging	40 days	Thu 12/22/11	Wed 2/15/12	43	HPS
136	0%	Installation and Optimization	7 days	Wed 3/7/12	Thu 3/15/12	133,135,120	HPS
137	0%	Acceptance Testing	8 days	Fri 3/16/12	Tue 3/27/12	136	HPS / ETSB
138	0%	PSAP Acceptance to ETSB	0 days	Tue 3/27/12	Tue 3/27/12	137	ETSB
139	<b>0%</b>	<b>Fiber</b>	<b>13 days</b>	<b>Mon 2/27/12</b>	<b>Wed 3/14/12</b>		
140	0%	Installation and Optimization	5 days	Mon 2/27/12	Fri 3/2/12	36,133,124	HPS
141	0%	Acceptance Testing	8 days	Mon 3/5/12	Wed 3/14/12	140	HPS / ETSB
142	0%	PSAP Acceptance to ETSB	0 days	Wed 3/14/12	Wed 3/14/12	141	ETSB
143	<b>0%</b>	<b>Consoles / Control Stations</b>	<b>128 days</b>	<b>Thu 10/6/11</b>	<b>Mon 4/2/12</b>		
144	0%	Equipment Order and Staging	50 days	Thu 10/6/11	Wed 12/14/11	85	Mot
145	0%	Installation and Optimization	5 days	Thu 3/15/12	Wed 3/21/12	133,144,142	Mot
146	0%	Acceptance Testing	8 days	Thu 3/22/12	Mon 4/2/12	145	Mot / ETSB
147	0%	PSAP Acceptance to ETSB	0 days	Mon 4/2/12	Mon 4/2/12	146	ETSB / PSAP
148	<b>0%</b>	<b>Bloomington FD</b>	<b>205 days</b>	<b>Tue 6/28/11</b>	<b>Mon 4/9/12</b>		
149	0%	Site Improvements Complete	145 days	Tue 6/28/11	Mon 1/16/12	72	PSAP
150	<b>0%</b>	<b>Microwave</b>	<b>76 days</b>	<b>Thu 12/22/11</b>	<b>Thu 4/5/12</b>		
151	0%	Equipment Order and Staging	40 days	Thu 12/22/11	Wed 2/15/12	43	HPS
152	0%	Installation and Optimization	7 days	Fri 3/16/12	Mon 3/26/12	149,151,136	HPS
153	0%	Acceptance Testing	8 days	Tue 3/27/12	Thu 4/5/12	152	HPS / ETSB
154	0%	PSAP Acceptance to ETSB	0 days	Thu 4/5/12	Thu 4/5/12	153	ETSB
155	<b>0%</b>	<b>Fiber</b>	<b>13 days</b>	<b>Mon 3/5/12</b>	<b>Wed 3/21/12</b>		
156	0%	Installation and Optimization	5 days	Mon 3/5/12	Fri 3/9/12	36,149,140	HPS
157	0%	Acceptance Testing	8 days	Mon 3/12/12	Wed 3/21/12	156	HPS / ETSB
158	0%	PSAP Acceptance to ETSB	0 days	Wed 3/21/12	Wed 3/21/12	157	ETSB
159	<b>0%</b>	<b>Consoles / Control Stations</b>	<b>133 days</b>	<b>Thu 10/6/11</b>	<b>Mon 4/9/12</b>		
160	0%	Equipment Order and Staging	50 days	Thu 10/6/11	Wed 12/14/11	85	Mot
161	0%	Installation and Optimization	5 days	Thu 3/22/12	Wed 3/28/12	149,160,158	Mot
162	0%	Acceptance Testing	8 days	Thu 3/29/12	Mon 4/9/12	161	Mot / ETSB
163	0%	PSAP Acceptance to ETSB	0 days	Mon 4/9/12	Mon 4/9/12	162	ETSB / PSAP
164	<b>0%</b>	<b>Tri-State</b>	<b>198 days</b>	<b>Thu 7/14/11</b>	<b>Mon 4/16/12</b>		
165	0%	Site Improvements Complete	135 days	Thu 7/14/11	Wed 1/18/12	76	PSAP
166	<b>0%</b>	<b>Microwave</b>	<b>83 days</b>	<b>Thu 12/22/11</b>	<b>Mon 4/16/12</b>		
167	0%	Equipment Order and Staging	40 days	Thu 12/22/11	Wed 2/15/12	43	HPS
168	0%	Installation and Optimization	7 days	Tue 3/27/12	Wed 4/4/12	165,167,152	HPS
169	0%	Acceptance Testing	8 days	Thu 4/5/12	Mon 4/16/12	168	HPS / ETSB
170	0%	PSAP Acceptance to ETSB	0 days	Mon 4/16/12	Mon 4/16/12	169	ETSB
171	<b>0%</b>	<b>Fiber</b>	<b>13 days</b>	<b>Mon 3/12/12</b>	<b>Wed 3/28/12</b>		
172	0%	Installation and Optimization	5 days	Mon 3/12/12	Fri 3/16/12	36,165,156	HPS
173	0%	Acceptance Testing	8 days	Mon 3/19/12	Wed 3/28/12	172	HPS / ETSB
174	0%	PSAP Acceptance to ETSB	0 days	Wed 3/28/12	Wed 3/28/12	173	ETSB
175	<b>0%</b>	<b>Consoles / Control Stations</b>	<b>138 days</b>	<b>Thu 10/6/11</b>	<b>Mon 4/16/12</b>		
176	0%	Equipment Order and Staging	50 days	Thu 10/6/11	Wed 12/14/11	85	Mot
177	0%	Installation and Optimization	5 days	Thu 3/29/12	Wed 4/4/12	165,176,174	Mot
178	0%	Acceptance Testing	8 days	Thu 4/5/12	Mon 4/16/12	177	Mot / ETSB
179	0%	PSAP Acceptance to ETSB	0 days	Mon 4/16/12	Mon 4/16/12	178	ETSB / PSAP
180	<b>0%</b>	<b>Other PSAPs - TBD</b>	<b>151 days</b>	<b>Wed 9/28/11</b>	<b>Wed 4/25/12</b>		

## ETSB DuPage County Radio Interoperability Project

ID	 % Complete	Task Name	Duration	Start	Finish	Predecessors	Resource Names
181	0%	Site Improvements Complete	60 days	Wed 9/28/11	Tue 12/20/11	80	PSAP
182	<b>0%</b>	<b>Microwave</b>	<b>90 days</b>	<b>Thu 12/22/11</b>	<b>Wed 4/25/12</b>		
183	0%	Equipment Order and Staging	40 days	Thu 12/22/11	Wed 2/15/12	43	HPS
184	0%	Installation and Optimization	7 days	Thu 4/5/12	Fri 4/13/12	181,183,168	HPS
185	0%	Acceptance Testing	8 days	Mon 4/16/12	Wed 4/25/12	184	HPS / ETSB
186	0%	PSAP Acceptance to ETSB	0 days	Wed 4/25/12	Wed 4/25/12	185	ETSB
187	<b>0%</b>	<b>Fiber</b>	<b>13 days</b>	<b>Mon 3/19/12</b>	<b>Wed 4/4/12</b>		
188	0%	Installation and Optimization	5 days	Mon 3/19/12	Fri 3/23/12	36,181,172	HPS
189	0%	Acceptance Testing	8 days	Mon 3/26/12	Wed 4/4/12	188	HPS / ETSB
190	0%	PSAP Acceptance to ETSB	0 days	Wed 4/4/12	Wed 4/4/12	189	ETSB
191	<b>0%</b>	<b>Consoles / Control Stations</b>	<b>146 days</b>	<b>Mon 10/3/11</b>	<b>Mon 4/23/12</b>		
192	0%	Equipment Order and Staging	50 days	Mon 10/3/11	Fri 12/9/11	86	Mot
193	0%	Installation and Optimization	5 days	Thu 4/5/12	Wed 4/11/12	181,192,190	Mot
194	0%	Acceptance Testing	8 days	Thu 4/12/12	Mon 4/23/12	193	Mot / ETSB
195	0%	PSAP Acceptance to ETSB	0 days	Mon 4/23/12	Mon 4/23/12	194	ETSB / PSAP
196	0%	Microwave Acceptance	0 days	Wed 4/25/12	Wed 4/25/12	106,122,138,15	ETSB / HPS
197	0%	Fiber Acceptance	0 days	Wed 4/4/12	Wed 4/4/12	94,110,126,142	ETSB / HPS
198	0%	Console Acceptance	0 days	Mon 4/23/12	Mon 4/23/12	99,115,131,147	Mot / ETSB
199							
200	<b>0%</b>	<b>Subscribers - TBD</b>	<b>43 days</b>	<b>Wed 8/31/11</b>	<b>Fri 10/28/11</b>		
201	 100%	PD Templates Approved by Agencies	0 days	Wed 8/31/11	Wed 8/31/11		Cust
202	 50%	FD Templates Approved by Agencies	0 days	Wed 8/31/11	Wed 8/31/11		Cust
203	 0%	Templates Approved by ETSB	0 days	Thu 9/8/11	Thu 9/8/11	201,202	ETSB
204	0%	Radio Programming	30 days	Thu 9/8/11	Wed 10/19/11	203	Mot
205	 0%	Training the Trainer (PSAP / MCC7500)	1 day	Thu 10/27/11	Thu 10/27/11	204	Mot
206	 0%	Training the Trainer (Subscriber)	1 day	Thu 10/27/11	Thu 10/27/11	204	Mot
207	0%	PSAP / MCC7500 Training (To be Schedule	1 day	Fri 10/28/11	Fri 10/28/11	205	ETSB
208	0%	Subscriber Training (To be Scheduled)	1 day	Fri 10/28/11	Fri 10/28/11	206	ETSB
209							
210	0%	Project Completion	0 days	Wed 4/25/12	Wed 4/25/12	29,196,197,198	ETSB

**Notes:**

1. At this point, only PSAPs that have moved forward with the DDR process are represented. As other PSAPs move forward, the schedule will be adjusted.

2. The PSAP Network & Console Installation dates are flexible. Until more is known concerning the installation of the networks (vendor selection of fiber and microwave), the dates for a specific PSAP to be completed remain fluid. The scheduled will be adjusted when a vendor has been approved to move forward with the respective network.

3. The training classes will be scheduled for individual PSAP locations and subscriber units as they migrate to the new system.